


BRUHAT BANGALORE MAHANAGARA PALIKE

Sl No	Description of Work	Unit	Modified Schedule -B Qty	Execute 1 Qty	% of Work Completed	Feb-21	Mar-21	Apr-21
2	KSRB 300-1. Earthwork excavation by manual means for roads, drains & similar works in ordinary soil excavated surface levelled and sides neatly dressed, the disposed earth to be levelled neatly after breaking of clods complete as per specifications.	Cum	7423.43	7423.43	100.00			
3	KSRB M2:00-10. Providing and laying Plain cement concrete of mix 1:4:8 with OPC @ 180kgs, with crushed 40mm and down size graded granite metal coarse aggregates @ 0.89cum and fine aggregates @ 0.46cum, in foundation mechanically mixed, placed in foundation and compacted by vibration including curing for 14 days including cost of all materials, labour, HDM curing, form works, scaffolding and centering complete as per specifications.	Cum	1126.58	1126.58	100.00			
4	KSRB 4.2.2 : Providing and laying in position plain cement concrete of mix M20 with OPC cement @ 300kgs, with 20mm and down size graded granite metal coarse aggregates @ 0.69cum and fine aggregates @ 0.43cum machine mixed, well compacted for walls and bottom including centering, shuttering, cost of materials, HDM of machinery, curing etc, complete excluding cost of steel as per MORTH specification NO. 1500, 1700, 2200. Including cost of materials, labour, HDM complete as per specifications.	Cum	2285.72	2281.95	99.84			
5	KSRB 4.9.2 : Providing T.M.T steel reinforcement for R.C.C work including straightening, cutting, bending, hooking, placing in position, lapping and / or welding wherever required, tying with binding wire and anchoring to the adjoining members wherever necessary complete as per design (laps, hooks and wastage shall not be measured and paid) cost of materials, labour, HDM complete as per specifications.	Tonne	136.34	136.34	100.00			
6	Providing and fixing Pre cast covering slab 100mm thick made out of CC, Jelly 20mm Down Size with steel reinforcement including form work, curing, including cost of all materials labour, hire charges of machinery, loading, unloading, lead and lift, transportation etc complete as per engineer incharge	Sqm	5634.67	5684.67	100.00			
7	Providing and fixing RCC precast cover slab of 230mm thick for drain in cement concrete 1:1.5:3 using graded granite Jelly 20mm and down size with steel reinforcement, including form work, lift charges, curing and concrete finished surfaces on both sides etc, complete and as per drawing and the directions of Engineer in-charge.	Sqm	208.81	208.81	100.00			
9	KSRB 14.6 : Providing and laying heavy duty cobble stones interlock pavers, using cement and coarse sand for manufacture of blocks of approved size, shape and colour with a minimum compressive strength of 281 kg per sqm over 50mm thick sand bed (average thickness) and compacting with plate vibrator having 3 tons compaction force thereby forcing part of sand underneath to come up in between joints, final compaction of paver surface joints into its final	Sqm	2559.39	2559.39	100.00			
10	KSRB 4-1.6 : Providing and laying in position plain cement concrete of Mix 1:2:4 with OPC @ 240kgs, with 20mm and down size graded granite metal coarse aggregates @ 0.878 cum and fine aggregates @ 0.53cum, machine mixed, concrete laid in layers not exceeding 15 cms. thick, well compacted in foundation, plinth and chills, including cost of all materials, labour, HDM curing complete as per specifications.	Cum	536.37	536.37	100.00			
12	Providing and fixing pre cast solid cement concrete kerb stones made out of C.C. 1:2:4 with top and bottom width 114 and 165 mm respectively, 400mm high and 450mm in length finished with CM 1:3 plastering and finishing cutting, including form work, curing, including cost of all materials, labour, hire charges of machinery, loading, unloading, lead and lift, transportation etc., complete.	Nos	16910.00	16910.00	100.00			

	Description of Work	Unit	Modified Schedule - B Qty	Executed Qty	% of Work Completed	Feb-21	Mar-21	Apr-21
	SRRB M300-1. Painting two coats after filling the surface with synthetic enamel paint in approved shades on new plastered concrete surfaces, with materials, labour complete as per specifications.	Sqm	2468.74	2468.74	100.00			
	SRRB M300-14. Excavation for roadwork in all types of soil by mechanical means including cutting and loading to tippers, trimming bottom and side slopes, in accordance with requirements of lines, grades and cross sections, and transportation with a lead of 1.00 km and complete as per specifications.	Cum	5321.62	5321.62	100.00			
15	SRRB 300-58. Compaction of original ground by mechanical means including filling in depression occurring during rolling including cost of all labour, H.M. complete as per specifications.	Sqm	17389.78	17389.78	100.00			
16	Construction of granular sub-base Grading-V as Sub-base and drainage layer by providing coarse graded crushed stone aggregates of granite/trap/basalt material, mixing in a mechanical mix plant at OMC, Carriage of mixed material to work site, spreading in uniform layers with motor grader on prepared surface and compacting with vibratory power roller to achieve the 98 % proctor density, complete as per specifications. Clause 401 of MORTH V Revision.	Cum	2451.62	2451.62	100.00			
17	SRRB M400-17. Providing, laying, spreading and compacting crushed stone aggregates of granite / trap / basalt to wet mix macadam specifications including pre mixing the material with water at OMC in mechanical mix plant carriage of mixed materials by tipper to site, laying in uniform layers with paver in sub-base/base course on well prepared surface and compacting with vibratory roller to achieve the desired density complete as per specifications. MORTH Specification No. 406	Cum	3268.85	3268.85	98.97			
18	SRRB M500-6. Providing and applying primer coat with 5.5. bitumen emulsion on prepared surface of granular base such as WMM including cleaning of road surface and spraying primer at the rate of 0.60 kg / sqm using mechanical means complete as per specifications. Clause 502 of MORTH V revision	Sqm	16343.94	16343.94	100.00			
19	SRRB 500-7. Providing and applying tack coat using 80/100 grade bitumen (VG10) on the prepared black topped surfaces at 2.5 kg per 10 sqm, heating bitumen in boiler fitted with spray set (excluding cleaning of road surface) including cost of all materials, labour, H.M. complete as per specifications.	Sqm	32727.59	32727.59	100.00			
20	SRRB M500-17. Providing and laying dense graded bituminous macadam using crushed aggregates of specified grading, premixed with VG30 grade bituminous binder and, transporting the hot mix to work site, laying to the required grade, level and alignment, rolling with smooth wheeled, vibratory and tandem rollers to achieve the desired compaction in all respects complete as per specifications. - do - using 40/60 TPH capacity H.M.P. with Mechanical paver Gr-II (50 mm	Cum	817.19	817.19	100.00			
21	SRRB M500-19. Providing and laying bituminous concrete using crushed aggregates of specified grading, premixed with bituminous binder and filler, transporting the hot mix to work site, laying with a paver finisher to the required grade, level and alignment, rolling with smooth wheeled, vibratory and tandem rollers to achieve the desired compaction in all respects complete as per specifications. - do - using 40/60 TPH capacity H.M.P. with Mechanical Paver Gr-II (30 mm to 40	Cum	653.76	653.76	100.00			

Description of Work		Unit	Modified Schedule -B Qty	Executed Qty	% of Work Completed	Feb-21	Mar-21	Apr-21
RRB MSCO-13.Road Marking with Hot Applied Thermoplastic Compound with Reflecting Glass beads on Bituminous Surface/Concrete Surface: Providing and laying of hot applied thermoplastic compound 2.5 mm thick including reflectorising glass beads at 250 gms per sqm. area, thickness of 2.5 mm is exclusive of surface applied glass beads as per IRC:35 standards specified. The finished surface to be level, uniform and free from streaks and holes complete as per specifications.		Sqm	535.55	535.55	100.00			
E1 EIRL Providing and Constructing dry lean cement concrete r/c CC 1:5:10 base with OPC 25mm and down size graded granite metal coarse aggregate at 0.86cum and fine aggregates @0.58cum over a prepared sub-base, coarse and fine aggregate conforming to IS: 383-2016, aggregate cement ratio not to exceed 15:1, Aggregate gradation after blending to be as per Table 600-1, optimum moisture content to be determined during trial length construction, concrete strength not to be		Cum	156.90	156.90	100.00			
E2 Constructing un-reinforced, plain cement concrete for pavements using Grade concrete M30 over a prepared base with OPC at 360 kg/cum and coarse aggregate 0.69cum, fine aggregate 0.46cum, OPC coarse aggregate at 0.69 cum, fine aggregates at 0.45 cum, Coarse and fine aggregate conforming to IS:383-2016, with superplasticizer at 3 lts conforming to IS 9101-2008, mixed in a concrete mixer of not less than 0.5 cum capacity and appropriate weigh batcher as per approved		Cum	156.90	156.90	100.00			



= Planned %
= Executed %

Pravin
AE

Pravin
ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ-ಆರೋಗ್ಯ ಮತ್ತು
ಯಶಸ್ವಿ ಉಪನಿರ್ದೇಶಕರು-ಉಪನಿರ್ದೇಶಕರು.
ಜಿ.ಜಿ.ಎಂ.ಕೆ. ಬೆಂಗಳೂರು-106